Daily Drilling Report
SPD19B-03
2/20/2014

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
1.0	32"	616.00	72.83	31.70	96.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
		8,227.96			0.54
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
104.50	163.00		58.50	5.00	11.7

Operations at Report Time
R/U AL-Ghaith CSG handling tools.

Operations Summary
Skid f/ well SPD19B-08 to SPD19B-03. RIH 32" BHA#1 and tag sea bed @ 104.5m. Drill 32" hole section to 163m.

Operations next 24hrs
Cont' drill 32" hole section to TD. Sweep hole. Perform wiper trip. POOH BHA to surface. Run and cement 26" Conductor Pipe. Prepare for Skid to well SPD19B-05.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Sajad Tamaddon	Senior Drilling Sup.
Vahab Kari	Night Drilling Sup.
Behnam Jahangiri	Drilling Engineer
Mohammad Hasan Hemmati	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill		
BOP Test		
Chemical Spill Drill		
Fire Drill		
H2S Drill		
Heli Crash Drill	2/20/2014	5/2/2014
Medical Drill		
MOB Drill		
Pit Drill		
Trip Drill		

STOP Cards

Number of Reports: 31

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
11:00	13:00	2.00	32"	B	01	P	Skid drilling and cantilever package f/ well SPD19B-08 to SPD19B-03.
13:00	14:30	1.50	32"	D	04	P	P/U 32" BHA#1 consists of below items from derrick, RIH to 26.9m. * 26" Mill Tooth RR Varel bit (Type: L115J, IADC: 115, SN: 1216681) * 32" New PPL Hole Opener (SN: OMM BVI 300672) * 9 1/2" ABAN Bit Sub (With HPOGC float valve inside) * 9 1/2" Restrictor sub (With 36/32" restrictor inside) * 9 1/2" NMDC * 9 1/2" MWD Sub (With MWD probe inside) * 9 1/2" NMDC >> Change bit nozzles to : (3 x 20) + (1 x 18) >> Change 32" Hole Opener to the new one. >> Change Hole Opener nozzles to : (2 x 18) + (2 x 16)
14:30	15:00	0.50	32"	D	12	P	Perform MWD shallow test w/ 600 gpm , 440 psi , OK.
15:00	16:30	1.50	32"	D	04	P	Cont' RIH rest of BHA items consists of 26" COR Stabilizer (SN: COR1357AD) + 2 Jt 9 1/2" DC + XOS + 5 Jt 8 1/4" DC + XOS to 96.8m. >> Put TOTCO baffle between 26" Stabilizer and 9 1/2" NMDC connection. >> String was help up @ 80m (Second level platform funnel from bottom), try several times and pass the point.
16:30	17:00	0.50	32"	D	04	P	RIH 32" BHA#1 on 5 7/8" HWDP and Tag sea bed @ 104.5m w/ 4 kips. Take survey, Zero inclination.

17:00	00:00	7.00	32"	D	03	P	W/D f/ 104.5m to 106m with 600 gpm. Drill 32" hole section f/ 106m to 163m w/ 500 - 1050 gpm / 300 - 1650 psi / 5 - 15 kips / 20 - 50 rpm / 1 - 8 kft-lbf.
							
							*** Pump 30 bbl Guar Gam + 30 bbl PHG pill every single drilled.
							*** At connections: Pump 50 bbl Guar Gum + 50 bbl PHG pill and circulate out. Take Survey. Spot 30 bbl PHG pill.
							
							>>> Remove landing frame from well SPD19B-04, no movement of CP.
							
							>>> Install landing frame around well SPD19B-03.

Daily Drilling Report
SPD19B-03
2/20/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	00:00	0.00					Feb 21 , 2014 00:00 - 02:00 Cont' drill 32" hole section f/ 163m to 183m (TD) w/ 1050 gpm / 1650 psi / 15 kips / 50 rpm / 3 - 8 kft-lbf. 02:00 - 02:30 Pump 60 bbls GG pill + 60 bbls PHG and circulate out w/ 950 gpm & 1250 psi & 20 rpm. Take survey on bottom, zero angle. 02:30 - 03:30 POOH f/ 183m to 115m & RIH back to Btm in good hole condition. Obs no hole fill up. 03:30 - 04:30 Pump 100 bbls GG pill & circulate out. Spot 400 bbls of 10 ppg PHG pill on btm. 04:30 - 06:30 POOH 32" BHA f/ 183m to Surface. R/B BHA.

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
163.00	Sea Water	8.60				
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.90	8.	355	12.0	1,015.0	20.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
				No STDby boat due to bad weather.

Mud Additives

Description	Consumed	Cum Rec	On Loc
Pac-R		80.0	80.0
Bio-XCD		108.0	108.0
Clean Surf		4.0	4.0
Defoam SLC	1.0	78.0	77.0
Lime	1.0	78.0	77.0
Soda Ash	1.0	91.0	90.0
Citric Acid	3.0	112.0	109.0
Bio-Cide	3.0	35.0	32.0
Bulk Bentonite	5.0	58.0	53.0
Caustic Soda	7.0	154.0	147.0
Bulk Barite	9.0	190.0	181.0
Guar Gam MP	33.0	159.0	126.0

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Barite BB	0.0	0.0	0.0
Bentonite BB	0.0	0.0	0.0
Diesel Fuel	6.0	133.0	127.0
Bulk Barite	9.0	190.0	181.0
Potable Water	20.0	82.0	62.0
Bulk Bentonite	24.0	58.0	34.0
Cement G	66.0	137.0	71.0
Drill Water	75.0	385.0	310.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
1	26	Varel	L115J	1216681	Mill Tooth	115	20/20/20/18
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
1.17	5.00	12,000.00	104.50	163.00	58.50	11.7	1-1-BU-G-E-I-NO-TD
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
1,050	1,050	1,650.0	1,650.0	10	10	40	40
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**
6.60	5.00	100.00	0.00		165		

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)
104.50	163.00	5.00	6.0	1,050	40	1,650.0	10	165

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
XOS	7	2.810	0.79	96.85
5 Jt 8 1/4" DC	8 1/4	2.875	46.99	96.06
XOS	9 5/8	3.000	1.22	49.07
2 Jt 9 1/2" DC	9 1/2	3.000	18.84	47.85

Daily Drilling Report
SPD19B-03
2/20/2014

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
26" S. Stabilizer	26	3.125	2.05	29.01
9 1/2" NMDC	9 1/2	4.000	9.45	26.96
9 1/2" MWD Sub	9 1/2		2.15	17.51
9 1/2" NMDC	9 1/2	4.000	9.46	15.36
9 1/2" Restrictor Sub	9 1/2	4.250	0.92	5.90
Bit Sub (With HPOGC valve inside)	9 1/2		0.98	4.98
32" Hole Opener	32		3.39	4.00
26" Mill Tooth Bit	26		0.61	0.61

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)

Applied Surface Pressure (psi)	Volume Pumped (bbl)	Current MAASP	Kick Tolerance	Dens Fluid (lb/gal)	Leak Off Pressure (psi)

General Remarks

Comment

>>> Requirements: PDF Mud MR#1 + 300 MT DW

>>> Sent: NIL

>>> Received: NIL