Daily Drilling Report
SPD19B-03
3/13/2014

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
3.0	24"	9.00	72.83	31.70	101.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
26" CP, 178.00mKB			606,913.73		1.60
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
183.00	183.00	0.00			

Operations at Report Time
Drilling @ 193m.

Operations Summary
Skid f/ well B-08 to well B-03. M/U Kick-off BHA#2 and RIH to 27m.

Operations next 24hrs
Cont' RIH Kick off BHA#2. Tag and D/O 26" shoe track. Start kick off at 200m and cont' directional drilling 24" hole.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammad Ali Rezaei	Senior Drilling Sup.
Jabbar Mohammadi	Night Drilling Sup.
Hamed Daneshkhah	Drilling Engineer
GH. R. Babaei	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	3/9/2014	3/31/2014
BOP Test		
Chemical Spill Drill		
Fire Drill	3/9/2014	3/11/2014
H2S Drill		
Heli Crash Drill	2/20/2014	3/14/2014
Medical Drill		
MOB Drill	3/1/2014	3/23/2014
Pit Drill		
Trip Drill		

STOP Cards

Number of Reports: 38

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
19:30	21:30	2.00	24"	B	01	P	Make preparation and skid drilling & cantilever package f/ well B-08 to well B-03.
21:30	00:00	2.50	24"	D	04	P	P/U Kick off BHA#2 from derrick consists of new 24" Varel Mill Tooth bit (Type: ETR1GJMRS, IADC: 115, SN: 1239954, Nozzles: 4 x 20) + 11 1/4" Motor (AKO: 1.83 , Sleeve: 23 1/4") + 9 1/2" PNMDC + 9 1/2" Restrictor sub (30/32" restrictor inside) + 9 1/2" NMDC + TM Sub (MWD and Gamma probes inside) + 9 1/2" Float Sub (Float valve inside) + 9 1/2" UBHO. Align motor with MWD and UBHO and RIH to 27m. ** 26" x 18 5/8' annulus of SPD19B-08 still static. Mar 14, 2014 00:00 - 00:30 Connect TDS and perform Motor & MWD shallow test w/ 600 gpm/ 1000 psi, Ok. 00:30 - 03:30 P/U and M/U rest of BHA consists of: 1 jt. 9 1/2" NMDC + 1 Std 9 1/2" DC + X/O + 5 Jts 8 1/4" DC + 8" COR drilling jar (SN: COR2986AD) + 2 Jts 8 1/4" DC + X/O and RIH on 5 7/8" HWDP to 178m.Tag 26" Shoe @ 178 m. 03:30 - 05:30 D/O 26" CP shoe @ 178m w/ 5 - 15 Kips/ 10 rpm/ 600 - 800 gpm/ 1000-1950 psi/ 2 - 8 Kft-lbs and clean out CMT inside rat hole to 183m. *** Reciprocate string with & without rotation inside shoe. *** Pump 50 bbls GG pill and circulate out while drilling @ 180m. 05:30 - 06:00 Drill 24" hole section f/ 183m to 193m w/ 5 - 10 Kips/ 10 rpm/ 850 gpm/ 2150 psi/ 2 - 6 Kft-lbs.

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
183.00	Sea Water	8.60				
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**

Daily Drilling Report
SPD19B-03
3/13/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
1.00	7.	20	8.0	1,008.0	23.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
EP-HTN	Chopper	3/13/2014 10:46	3/13/2014 10:54	Pax in: 6 & Pax out: 8
Yaghoub	Supply Boat	3/11/2014 00:50		Arrived from Lavan Shelter at 0330hrs/14.03.14.Streaming at location due to bad wx.
DP3	Supply Boat	2/23/2014 23:30		C/Out Chopper Safety Watch, Standby Anchorage.

Mud Additives

Description	Consumed	Cum Rec	On Loc
H2S Scavenger		40.0	40.0
Citric Acid		210.0	98.0
Pac-R		160.0	80.0
CALCIUM CHLORIDE DH		40.0	40.0
Brine Cor (Corrosion Inhibitor)		4.0	4.0
Bio-Cide		139.0	104.0
Guar Gam MP		1,421.0	1,262.0
Bentonite Bulk		105.0	105.0
Defoam SLC		139.0	61.0
Barite Bulk		181.0	181.0
Bentonite BB		45.0	45.0
Bio-XCD		216.0	108.0
Clean Surf		8.0	4.0
Caustic Soda		427.0	273.0
Lime		150.0	72.0
Soda Ash		151.0	60.0

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Diesel Fuel		171.0	171.0
Potable Water		84.0	84.0
Barite Bulk		169.0	169.0
Cement G		55.0	55.0
Drill Water		400.0	400.0
Bentonite Bulk		91.0	91.0
Bentonite BB		45.0	45.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
2	24	Varel	ETR1GJMRS	1239954	Mill Tooth	115	20/20/20/20
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
1.22	0.00						-------
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
13 Jts 5 7/8" HWDP	5 7/8	4.250	120.96	259.51
X/O	7	2.810	0.79	138.55
2 Jts 8 1/4" DC	8 1/4	2.810	18.75	137.76
8" Drilling Cougar Jar	8	3.500	5.84	119.01
5 Jts 8 1/4" DC	8 1/4	2.810	47.24	113.17
X/O	9 5/8	3.000	1.22	65.93
3 Jts 9 1/2" DC	9 1/2	3.000	28.23	64.71
9 1/2" NMDC	9 1/2	3.100	9.44	36.48
9 1/2" UBHO Sub	9 1/2	3.000	0.83	27.04
9 1/2" Float sub (F.valve inside)	9 1/2		0.77	26.21
9 1/2" Pulser Sub	9 1/2		2.15	25.44
9 1/2" NMDC	9 1/2	4.000	9.46	23.29
9 1/2" Restrictor Sub with restrictor	9 1/2	4.250	0.92	13.83
9 1/2" PNMDC	9 1/2		3.05	12.91
11 1/4" Motor (AKO: 1.83° , Sleeve: 23 1/4")	11 1/4		9.25	9.86
24" Mill Tooth Bit	24		0.61	0.61

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**

Daily Drilling Report
SPD19B-03
3/13/2014

General Remarks

Comment

>>> Requirements: (300 MT DW) + (50 MT Barite f/ PDF MR#5) +(23" Stabilizer) + (10 1/8" Shock Sub).

>>> Sent: Nil.

>>> Received: Nil.