Daily Drilling Report
SPD19B-03
3/18/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
8.0	24"	14.00	72.83	31.70	90.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
26" CP, 178.00mKB	0.00	10,673.90	606,913.73		6.60
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
722.00	791.00		69.00	22.25	3.1

Operations at Report Time
Drilling @ 812m.

Operations Summary
Drilling 24" hole f/ 722m to 791m

Operations next 24hrs
Cont' drilling 24" hole to TD. Sweep hole. Perform wiper trip.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammad Ali Rezaei	Senior Drilling Sup.
Jabbar Mohammadi	Night Drilling Sup.
Hamed Daneshkhah	Drilling Engineer
Yaghub Mohammadi	Geologist
GH. R. Babaei	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	3/9/2014	3/31/2014
BOP Test		
Chemical Spill Drill		
Fire Drill	3/9/2014	3/11/2014
H2S Drill	3/16/2014	3/31/2014
Heli Crash Drill	2/20/2014	3/14/2014
Medical Drill		
MOB Drill	3/1/2014	3/23/2014
Pit Drill		
Trip Drill		

STOP Cards

Number of Reports: 39

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	00:00	24....	24"	D	03	P	Drilling 24" hole f/ 722m to 791m w/ 950-1000 gpm / 1620-1780 psi / 40 kips/ 55-70 rpm & 6 - 18 Kft-lbs. >> Drill ahead w/ complete loss, fill up annulus w/ SW. >>> Sweeping Sequence f/ 670m (Expected Top of Sachun Formation): ** At the Middle of each joint: Pump 40 bbl GG. ** At the End of each joint: Pump 40 bbl PHG. ** At the End of Stand: Pump 40 bbl GG + Circulate 5 min + 40 bbl PHG. B/R & R/D the stand. ** Take survey one single off bottom. ** Spot 30 bbl PHG + 20 bbl GG. Mar 19, 2014 00:00 - 06:00 Cont' drilling 24" hole f/ 791m to 812m w/ 1000 gpm / 1780 psi / 40 kips/ 55 rpm & 6 - 18 Kft-lbs.

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
791.00	Sea Water	8.60				
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.50	5.	134	7.0	1,014.0	21.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
F-GVEF	Chopper	3/18/2014 10:30	3/18/2014 10:43	Pax in: 0 & Pax out: 2
Swissco Supplier	Supply Boat	3/19/2014 02:40		Unable to tie up due to strong current. waiting on currents to subside.
DP3	Supply Boat	2/23/2014 23:30		Delivered 96 MT DW. Dep for Aban-8 via Karoon-1. Stby at anchorage.

Daily Drilling Report

SPD19B-03

3/18/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Mud Additives

Description	Consumed	Cum Rec	On Loc
Barite Bulk	23.0	221.0	181.7
Bio-Cide	5.0	139.0	72.0
Caustic Soda	7.0	427.0	242.0
Bentonite BB	15.0	45.0	22.0
Soda Ash	2.0	151.0	43.0
Citric Acid	3.0	210.0	71.0
Guar Gam MP	23.0	1,421.0	1,011.0

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Diesel Fuel	11.0	0.0	170.0
Potable Water	18.0	24.0	96.0
Drill Water	180.0	96.0	164.0
Barite BB	0.0	0.0	0.0
Cement G	0.0	0.0	183.0
Bentonite Bulk	0.0	0.0	63.0
Bentonite BB	15.0	0.0	22.0
Barite Bulk	23.0	0.0	169.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
3	24	Varel	ETR14J	1250452	InserT Bit	435	24/24/24/20
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
1.60	51.11	183,198.00	491.00	791.00	300.00	5.9	-------
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
850	1,100	1,250.0	2,100.0	22	40	40	80
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**
63.99	51.11	100.00	0.00	270	255	219	

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)
722.00	734.00	5.97	16,000.0	950	55	1,650.0	40	240
734.00	777.00	12.37	16,000.0	1,000	70	1,780.0	40	240
777.00	791.00	3.91	16,000.0	1,000	50	1,780.0	40	255

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
13 Jts 5 7/8" HWDP	5 7/8	4.250	120.97	256.31
X/O	7	2.810	0.79	135.34
2 Jts 8 1/4" DC	8 1/4	2.875	18.75	134.55
8" Cougar DA Jar	8	3.500	5.84	115.80
5 Jts 8 1/4" DC	8 1/4	2.875	47.24	109.96
X/O	9 5/8	3.000	1.22	62.72
3 Jts 9 1/2" DC	9 1/2	3.000	28.29	61.50
17 1/2" Stabilizer	17 1/2	3.000	2.47	33.21
9 1/2" NMDC	9 1/2	4.000	9.45	30.74
9 1/2" TM Sub (MWD & Gamma probes inside)	9 1/2	3.125	2.15	21.29
9 1/2" NMDC	9 1/2	4.000	9.45	19.14
9 1/2" Restrictor sub (32/32" restrictor)	9 1/2	4.250	0.91	9.69
23" Stabilizer	23	3.000	2.86	8.78
9 1/2" Float Sub (Float valve inside)	9 1/2		0.79	5.92
9 1/8" Shock Sub	10 1/8	2.625	4.51	5.13
24" Insert Bit	24		0.62	0.62

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**

Directional Survey Data

MD (mKB)	Azm (°)	Incl (°)	TVD (mKB)	NS (m)	EW (m)	VS (m)	DLS (°/30m)	Build (°/30m)
724.40	247.00	19.80	707.11	-71.46	-103.30	125.55	0.56	0.52
752.90	248.90	20.10	733.90	-75.11	-112.31	135.10	0.75	0.32
781.70	249.40	20.40	760.92	-78.66	-121.63	144.85	0.36	0.31

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
Asmari		374.50	372.44
Jahrum		493.00	487.29

Daily Drilling Report
SPD19B-03
3/18/2014

General Remarks

Comment

>>> Requirements: (23" Stabilizer) + (Shock Sub) + (300 MT DW) + (PDF MR#6).

>>> Sent:Nil.

>>> Received: Nil.