Daily Drilling Report
SPD19B-03
4/6/2014

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
12.0	16"	33.00	72.83	31.70	100.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
18 5/8" Shoe, 870.00mKB	408,422.68	30,047.26	3,142,476.12		9.85
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
875.00	875.00		0.00		

Operations at Report Time
Tightening the bolts between BOP and DSA.

Operations Summary
Assemble and N/U 21 1/4" BOP. (In progress)

Operations next 24hrs
Cont' N/U 21 1/4" BOP. Perfrom BOP pressure test. M/U Shoe Track BHA and RIH. D/O shoe track, meanwhile displace hole with 8.8 ppg simple Polymer mud. Drill 3m new formation. Perfrom FIT.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Sajad Tamaddon	Senior Drilling Sup.
Vahab Kari	Night Drilling Sup.
Behnam Jahangiri	Drilling Engineer
Ali Sahebnouri	Geologist
M. H. Hemmati	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	3/9/2014	4/9/2014
BOP Test		
Chemical Spill Drill	3/29/2014	5/29/2014
Fire Drill	3/9/2014	4/9/2014
H2S Drill	4/4/2014	5/5/2014
Heli Crash Drill	3/22/2014	5/22/2014
Medical Drill	4/4/2014	6/4/2014
MOB Drill	2/28/2014	4/30/2014
Pit Drill		
Trip Drill		

STOP Cards

Number of Reports: 41

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
06:00	12:00	6.00	16"	C	05	P	P/U and assemble 21 1/4" 3K Single Blind ram preventer + Drilling spool (20 3/4" 3K w/ 4 1/16" Side outlets) + Choke and kill manual valves + Choke and kill HCR valves + Block adaptor + Annular BOP (21 1/4" 2K).
12:00	15:00	3.00	16"	C	05	P	Transfer BOP lifting clamp on the main deck. Install on the BOP stack.
15:00	17:00	2.00	16"	B	01	P	Skid in cantilever to have access on the main deck to hang up BOP.
17:00	18:00	1.00	16"	C	05	P	Hang up 21 1/4" BOP by trolly.
18:00	20:00	2.00	16"	B	01	P	Skid out cantilever. Skid drilling package over well B-03.
20:00	21:00	1.00	16"	C	05	P	Install V-door + Jumper hoses. Lower BOP on the platform.
21:00	23:00	2.00	16"	C	05	P	Erect scaffold around choke coflex. N/U choke coflex hose.
23:00	00:00	1.00	16"	C	05	P	Transfer scaffold to kill hose side. N/U kill coflex hose. (In progress) >>> Offline Job: Perform top job on well B-07. Pump 200 bbl 12.5 ppg cement slurry in 26" CP x 18 5/8" casing annulus. Not filled up. (Totally consume: 25 MT bulk cement : 21 gal Defoamer + 1286 lb bentonite + 1286 lb CaCL2).
00:00	00:00		16"				Apr 07 , 2014 00:00 - 01:00 Cont' N/U Kill coflex hose. 01:00 - 01:30 Remove scaffold from kill coflex and connect BOP hydraulic hoses. 01:30 - 03:00 M/U Riser (20 3/4" 3K drive lock bottom x 20 3/4" 3K flange top) on CHH. 03:00 - 04:00 Erect scaffold around well B-03. 04:00 - 06:00 N/U DSA (20 3/4" 3K Studded bottom x 21 1/4" 2K Studded top) on riser. N/U 21 1/4" BOP on DSA. Tighten the bolts. (In Progress)

Daily Drilling Report

SPD19B-03

4/6/2014

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
pH	Pf (mL/mL)	Mf (mL/mL)	Pm (mL/mL)	Sand (%)	Low Gravity Solids (%)	High Gravity Solids (%)
Vis 3rpm	Vis 6rpm	Percent Oil (%)	Percent Water (%)	Solids (%)	Chlorides (mg/L)	Filter Cake (/32")
Gel 10 sec (lbf/100ft²)	Gel 10 min (lbf/100ft²)	Gel 30 min (lbf/100ft²)	Oil Water Ratio	T (fl) (°C)	Active Mud Volume (bbl)	Reserve Mud Volume (bbl)
Cum Mud Added (bbl)	Mud Lost to Surface (bbl)	Mud Lost to Hole (bbl)	Avg Background Gas (%)	Avg Drill Gas (%)	K	n

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.60	7.	10	8.0	1,013.0	23.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
				NO STANDBY BOAT AT DD6 LOCATION DUE TO BAD WX.

Mud Additives

Description	Consumed	Cum Rec	On Loc
ASPHA-SHALE (Solfunated Asphalt)		40.0	40.0
KCL R-PG		5.0	5.0
SODIUM BICARBONATE		40.0	40.0
Citric Acid		250.0	40.0
WALNUT F		80.0	80.0
Brine Cor (Corrosion Inhibitor)		8.0	4.0
WALNUT M		80.0	80.0
Guar Gam MP		1,821.0	400.0
MICA M		80.0	80.0
MICA C		80.0	80.0
Bentonite BB		68.0	23.0
CLAY-BOND L		44.0	44.0
MICA F		80.0	80.0
Clean Surf		12.0	4.0
WALNUT C		80.0	80.0
Lime		338.0	143.0
Defoam SLC	1.0	220.0	80.0
Barite Bulk	4.0	78.0	74.0
Bentonite Bulk	4.0	176.0	33.0
CALCIUM CHLORIDE DH	10.0	125.0	35.0
H2S Scavenger	14.0	120.0	66.0
Soda Ash	17.0	276.0	66.0
Bio-Cide	20.0	210.0	51.0
Bio-XCD	29.0	414.0	169.0
Pac-R	45.0	320.0	115.0
Caustic Soda	60.0	657.0	170.0
Pac-UL	91.0	160.0	69.0
AMYLOSE B	239.0	400.0	161.0

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Bentonite BB	0.0	23.0	23.0
Barite Bulk	4.0	70.0	66.0
Bentonite Bulk	4.0	29.0	25.0
Diesel Fuel	6.0	132.0	126.0
Potable Water	20.0	130.0	110.0
Cement G	25.0	64.0	39.0
Drill Water	30.0	196.0	166.0
Barite BB	0.0	0.0	0.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
TFA (in²)	Drilling Time (hrs)	Bit Revs	Depth In (mKB)	Depth Out (mKB)	Depth Drilled (m)	BHA ROP (m/hr)	IADC Bit Dull
Flow Rate (min) (gpm)	Flow Rate (max) (gpm)	SPP (min) (psi)	SPP (max) (psi)	WOB (min) (1000lbf)	WOB (max) (1000lbf)	RPM (min) (rpm)	RPM (max) (rpm)
Circulating Time (hrs)	Rotating Time (hrs)	% Rotating Time (%)	% Sliding Time (%)	PU HL (max) (1000lbf)	Rot HL (max) (1000lbf)	SO HL (min) (1000lbf)	String Wt (1000lbf)

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)

Daily Drilling Report
SPD19B-03
4/6/2014

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
Asmari		374.50	372.44
Jahrum		493.00	487.29
Ilam		847.00	

General Remarks

Comment

>>> Requirements: (PDF MR#10) + (200 MT Cement)

>>> Sent: NIL

>>> Received: NIL