Daily Drilling Report
SPD19B-03
4/16/2014

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
22.0	16"	43.00	72.83	31.70	116.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
13 3/8" Shoe, 1,487.00mKB	216,898.34		5,268,355.48		19.85
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
1,492.00	1,492.00	0.00			

Operations at Report Time
N/U 7m mandrel on well B-04.

Operations Summary
RIH 13 3/8" casing f/ 1030m to 1487m (Shoe depth) and Land in CHH. Perform cement job. B/O hanger RT, R/D casing handling tools. N/D diverter + overshot + mandrel. Hang up, move and N/U BOP on well B-04. Set and test Pack-off. N/U unihead wellhead.

Operations next 24hrs
Slip and cut. Observe mulfunction of Rig Drawork Calibration system, work to fix the problem, no success . Skid over well B-04.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammad Ali Rezaei	Senior Drilling Sup.
Vahab Kari	Night Drilling Sup.
Hamed Daneshkhah	Drilling Engineer
Yaghub Mohammadi	Geologist
GH. R. Babaei	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	3/9/2014	4/29/2014
BOP Test	4/7/2014	4/29/2014
Chemical Spill Drill	3/29/2014	5/29/2014
Fire Drill	4/12/2014	6/2/2014
H2S Drill	4/4/2014	5/5/2014
Heli Crash Drill	4/14/2014	6/14/2014
Medical Drill	4/4/2014	6/4/2014
MOB Drill	4/16/2014	6/16/2014
Pit Drill	4/9/2014	5/25/2014
Trip Drill	4/14/2014	6/4/2014

STOP Cards

Number of Reports: 32

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	02:00	2.00	16"	G	18	P	Run 13 3/8" CSG f/ 1030m to 1465m. ** Install bow centralizers ar per tally on stop collars. ** Fill up each joint while RIH.
02:00	07:30	5.50	16"	G	24	N	(NPT for AL-Ghaith Company) Due to poor equipment performance of AL-Ghaith power tong, 5.5 hr downtime considered for this interval.
07:30	08:30	1.00	16"	G	18	P	Remove FMS. P/U Aker 13 3/8" CSG hanger Assy. and M/U to landing joint, W/D to 1487m (shoe depth), land and S/O 13 3/8" CSG HGR inside CHH. ** 13 3/8" Shoe @ 1487m & Float collar @ 1462.8m. ** Totally run 124 jts of 13 3/8" casing + 1 x Nipple, 2m + 66 x Botil 13 3/8" x 16" Bow type Cent.+ 1 x Botil 13 3/8" x 18 5/8" Rigid type Cent.
08:30	09:00	0.50	16"	H	01	P	N/U Mehran double cement head (Top and bottom plug already loaded). Line up to surface lines. Pressure test to 3500 psi, OK.
09:00	10:30	1.50	16"	H	07	P	Circulate 880 bbl through cement head w/ 450 gpm/ 400 psi.
10:30	13:00	2.50	16"	H	09	P	HPJSM. L/U to CMT Unit. Pump 50 bbl SW + 70 bbl Spacer ahead. Drop bottom plug. Mix & pump 496 bbls of lead CMTslurry 12 ppg w/ 8 bpm & 450-400 psi (use 470 bbls mixing fluid) followed by 90 bbls of tail CMT slurry 15.8 ppg w/ 6 bpm & 400-350 psi (use 53 bbls mixing fluid). Drop Botil top CMT Plug. Pump 10 bbl Spacer behind and displace CMT slurry w/ 20 bbls of inhibited SW by CMT unit. ** Totally use 72 MT of Cement "G". ** Tail slurry chemical usage : (Antifoam: 20 gal + Dispersant: 414 lbs + Retarder: 127 lbs). ** Lead slurry chemical usage : (Antifoam: 66 gal + Bentonite: 3720 lbs + Retarder: 682 lbs + Sodium silicate: 158 gal). ** Spacer chemicals usage: (Antifoam: 6 gal + Spacer: 616 lbs + Barite: 8301 lbs).
13:00	14:00	1.00	16"	H	07	P	Switch to rig pump and cont' displacing CMT w/ 689 bbls of inhibited SW (totally 719 bbls) w/ 450-140 gpm/ 350-1000 psi. Differential pressure 1000 psi w/ 140 gpm. Bump plug and increase pressure to 3000 psi & hold for 10 min, Ok. Bleed off press and check for back flow, floats holding. ** Dump SW + Spacer and contaminated cement return from CHH side outlets.
14:00	14:30	0.50	16"	H	01	P	R/D Mehran 13 3/8" double cementing head.

Daily Drilling Report
SPD19B-03
4/16/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
14:30	15:30	1.00	16"	G	18	P	Back-off 13 3/8" casing hanger running tool, B/O & L/D landing Jt. POOH to surface and L/D Aker RT Assy.
15:30	17:00	1.50	16"	G	01	P	R/D 13 3/8" AL-Ghaith CSG handling tools. Install drilling bail and 5 7/8" DP elevator.
17:00	18:30	1.50	16"	C	05	P	HPJSM. N/D Diverter, Overshot , Mandrel and mouse hole.
18:30	19:30	1.00	16"	C	01	P	N/D 21 1/4" BOP. Hang up, move and N/U on well B-04.
19:30	23:00	3.50	16"	G	05	P	Wash around pack off seal area. P/U & M/U 13 3/8" Aker Pack-off Assy with 8 1/4" DC. Lower and land Pack-off on landing bevel inside CHH. Pressure test same to 3000 psi for 10 min, Ok. Energize latch ring. Pull RT w/ 10 Kips overpull & confirm Pack-off engage. Release RT & POOH to surface, L/D same.
23:00	00:00	1.00	16"	C	05	P	N/U and orient Aker Split Uni-Head 13 5/8" 6.5K Clamp HUB Top connection x 20 3/4" 3K Drivelock Btm connection on 20 3/4" CHH.
00:00	00:00						Apr 17 , 2014 00:00 - 00:30 Pressure test cavity of Uni-Head and CHH to 3000 psi / 10min, Ok. 00:30 - 02:30 Slip and Cut 105 ft drilling line. 02:30 - 04:30 (NPT for ABAN Company) Try to Calibrate Drawork height position, no success because of eletronic calibration error. 04:30 - 05:00 P/U HPOGC 9 5/8" mud motor to B/O the bit. Can not open the bit. L/D motor. 05:00 - 05:30 Skid drilling package from well B-03 to B-04. 05:30 - 06:00 N/U 7m mandrel (In Progress).

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
1,492.00	Polymer Mud	9.20	41	12.0	17.000	10.0
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
8.0						
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
4	5	0.0	93.0	7.0	24,200.000	1
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
4.000	5.000		0/100			2750.0
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**
3044.0	0.0	0.0			10.41873	0.413

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.50	5.	345	10.0	1,005.0	29.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
Miami	Supply Boat	4/16/2014 03:00	4/16/2014 13:45	Delivered Sharjah Cargo & FO-90 MT. C/Off & Dep for Aban8.
Navis King	Supply Boat	4/14/2014 01:00		Stdby Anchorage.
Lafore-900	Supply Boat	4/16/2014 03:30	4/16/2014 18:20	B/Loaded Cargo for Kish. C/Off & Dep for Kish via Aban 8.

Mud Additives

Description	Consumed	Cum Rec	On Loc

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Barite BB	0.0	0.0	15.0
Barite Bulk	0.0	0.0	141.0
Bentonite Bulk	0.0	0.0	62.0
Bentonite BB	0.0	0.0	21.0
Diesel Fuel	12.0	90.0	181.0
Drill Water	30.0	200.0	528.0
Cement G	72.0	60.0	156.0
Potable Water	20.0	20.0	110.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)

Daily Drilling Report
SPD19B-03
4/16/2014

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
4/8/2014	18 5/8" Shoe, 870.00mKB	Formation Integrity	870.00	843.25	400.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
400.0	8.0	400.00		11.48	1,650.4

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
Upper Gadvan		1,209.00	1,156.52
Khalij		1,231.00	1,176.98
Lower Gadvan		1,247.00	1,191.88
Fahliyan		1,286.50	1,228.87
Hith		1,469.30	1,402.67

General Remarks

Comment

>>> Requirements: (8" Drilling Jar)

>>> Sent:

** Lafore-900 boat to Kish: (1 no 16" PDC Bit) + (2 jts 13 3/8" Damaged CSG) + (AL-Ghaith tools: 2 no failed Power tong + 1 no FMS + 1 no Control panel).

>>> Received:

** Miami boat f/ SHJ: (ABAN cargo) + (HPOGC MWD tools) + (COR tools: 1 ea 15" Stabilizer + 1 ea 14 3/4" Stabilizer + 1 ea 14 1/4" Stabilizer + 1 ea 14" Stabilizer) + (90 MT FO).

** Navis King boat f/ Kish: (60 MT Cement)

** Lafore-900 boat f/ Kish: (200 MT DW)