Daily Drilling Report
SPD19B-03
4/17/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
23.0	16"	44.00	72.83	31.70	93.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
13 3/8" Shoe, 1,487.00mKB	216,898.34		5,485,253.82		20.06
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
1,492.00	1,492.00	0.00			

Operations at Report Time

Operations Summary

Uni Head pressure test, ok. Slip & Cut. Try to calibrate Drawork height position, no success. Prepare to Skid over well B-04.

Operations next 24hrs

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammad Ali Rezaei	Senior Drilling Sup.
Jabbar Mohammadi	Night Drilling Sup.
Hamed Daneshkhah	Drilling Engineer
Yaghub Mohammadi	Geologist
GH. R. Babaei	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	3/9/2014	4/29/2014
BOP Test	4/7/2014	4/29/2014
Chemical Spill Drill	3/29/2014	5/29/2014
Fire Drill	4/12/2014	6/2/2014
H2S Drill	4/4/2014	5/5/2014
Heli Crash Drill	4/14/2014	6/14/2014
Medical Drill	4/4/2014	6/4/2014
MOB Drill	4/16/2014	6/16/2014
Pit Drill	4/9/2014	5/25/2014
Trip Drill	4/14/2014	6/4/2014

STOP Cards

Number of Reports:

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	00:30	0.50	16"	C	12	P	Pressure test cavity of Uni-Head and CHH to 3000 psi / 10min, Ok.
00:30	02:30	2.00	16"	D	01	P	Perform Slip and Cut 105 ft drilling line.
02:30	04:30	2.00	16"	D	24	N	(NPT for ABAN Company) Try to Calibrate Drawork height position, no success because of eletronic calibration error.
04:30	05:00	0.50	16"	D	24	N	(NPT fpr HOPGC). P/U HPOGC 9 5/8" mud motor (recieved from ABAN VIII rig) and tried to B/O the bit, no success. Prepare to skid over well # 04.

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
Navis King	Supply Boat			
Lafore-900	Supply Boat			
Miami	Supply Boat			

Mud Additives

Description	Consumed	Cum Rec	On Loc

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc

Daily Drilling Report

SPD19B-03

4/17/2014

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")

TFA (in²)	Drilling Time (hrs)	Bit Revs	Depth In (mKB)	Depth Out (mKB)	Depth Drilled (m)	BHA ROP (m/hr)	IADC Bit Dull

Flow Rate (min) (gpm)	Flow Rate (max) (gpm)	SPP (min) (psi)	SPP (max) (psi)	WOB (min) (1000lbf)	WOB (max) (1000lbf)	RPM (min) (rpm)	RPM (max) (rpm)

Circulating Time (hrs)	Rotating Time (hrs)	% Rotating Time (%)	% Sliding Time (%)	PU HL (max) (1000lbf)	Rot HL (max) (1000lbf)	SO HL (min) (1000lbf)	String Wt (1000lbf)

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
4/8/2014	18 5/8" Shoe, 870.00mKB	Formation Integrity	870.00	843.25	400.0

Applied Surface Pressure (psi)	Volume Pumped (bbl)	Current MAASP	Kick Tolerance	Dens Fluid (lb/gal)	Leak Off Pressure (psi)
400.0	8.0	400.00		11.48	1,650.4

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
Upper Gadvan		1,209.00	1,156.52
Khalij		1,231.00	1,176.98
Lower Gadvan		1,247.00	1,191.88
Fahliyan		1,286.50	1,228.87
Hith		1,469.30	1,402.67

General Remarks

Comment