Daily Drilling Report
SPD19B-03
9/2/2014

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
37.0	12 1/4"	182.00	72.83	31.70	102.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
13 3/8" Shoe, 1,487.00mKB	220,877.90	1,395.76	8,637,574.74		32.85
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
2,725.00	2,725.00	0.00			

Operations at Report Time
RIH 9 5/8" Casing @ 1780m.

Operations Summary
POOH directional BHA#9 f/ 2200m to surface. Retrieve wear bushing. Wash inside wellhead. R/U AL-Ghaith casing handling tools. RIH 9 5/8" CSG to 1165m.

Operations next 24hrs
Cont' RIH 9 5/8" - 10 3/4" CSG. Land CSG HGR. Perform CMT job. Set seal pack off.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Sajad Tamaddon	Senior Drilling Sup.
Vahab Kari	Night Drilling Sup.
Hamed Daneshkhah / Moslem Yarahmadi	Drilling Engineer
Yaghub Mohammadi	Geologist
GH. R. Babaei	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	8/23/2014	10/13/2014
BOP Test	8/20/2014	9/11/2014
Chemical Spill Drill	8/17/2014	10/17/2014
Fire Drill	8/23/2014	10/13/2014
H2S Drill	8/31/2014	10/1/2014
Heli Crash Drill	7/15/2014	9/14/2014
Medical Drill	7/26/2014	9/25/2014
MOB Drill	9/1/2014	11/1/2014
Pit Drill	8/25/2014	10/10/2014
Trip Drill	8/28/2014	10/18/2014

STOP Cards

Number of Reports: 38

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	08:30	8.50	12 1/4"	D	04	P	POOH directional BHA#9 f/ 2200m to surface. L/D 7" drilling jar. Remove MWD probes. L/D 8" TM - Sub. B/O the bit (1-2-CT-N-X-I-PN-TD). R/B BHA. ** Motor bearing gap: 3 mm ** 12 1/8" Sleeve Stabilizer: In gauge.
08:30	09:00	0.50	12 1/4"	C	05	P	P/U and M/U Aker 13 5/8" wear bushing RT to one std 5 7/8" DP, RIH and retrieve 13 5/8" wear bushing. POOH and L/D same.
09:00	10:00	1.00	12 1/4"	C	20	P	Operate all BOP rams, P/U & M/U Aker Jet Washing tool to 1 std 5 7/8" DP and RIH, wash inside BOP & WH w/ 10 rpm, 600 gpm, 50 psi. POOH and L/D same.
10:00	11:30	1.50	12 1/4"	G	01	P	L/D drilling bails, M/U 10 3/4" x 9 5/8" combination fill up tool + XOS + 5 ft Pup jt to TDS. R/U 22 ft long bails. R/U AL-Ghaith 9 5/8" side door elevator, single joint, power tong and jam unit.
11:30	13:00	1.50	12 1/4"	G	18	P	HPJSM. P/U 9 5/8" (47 PPF, L-80, VAM TOP) Shoe joint (Botil float shoe already made up), check float holding and passing through, Ok. M/U to 9 5/8" (47 PPF, L-80, VAM TOP) Float Collar joint (Botil float collar already made up) + XOS joint (9 5/8" Vam Top pin x 9 5/8" TMK box) and RIH to 36m, check float collar passing through, Ok. * Apply thread lock on all shoe track connections. * Install 2 x Bow Centralizers on shoe joint. * Install 2 x Bow Centralizer on float collar joint. * Install 1 x Bow Centralizer on XOS joint.
13:00	16:30	3.50	12 1/4"	G	18	P	Cont' RIH 9 5/8" CSG (47 PPF, L-80, TMK) f/ 36m to 350m. * Fill up casing every joint while RIH. * Install Bow Centralizers around Stop Collar as per tally.
16:30	17:00	0.50	12 1/4"	G	01	P	Replace 9 5/8" side door elevator with 9 5/8" spider elevator. R/U FMS.
17:00	00:00	7.00	12 1/4"	G	18	P	Cont' RIH 9 5/8" CSG (47 PPF, L-80, TMK) f/ 350m to 1165m.
00:00	00:00						Sep 03 , 2014 00:00 - 02:30 Cont' RIH 9 5/8" CSG (47 PPF, L-80, TMK) f/ 1165m to 1487m (13 3/8" CSG shoe). 02:30 - 03:30 Engage Fill up tool and circulate 430 bbl (1.2 string volume) w/ 450 gpm/ 420 psi. 03:30 - 06:00 Cont' RIH 9 5/8" CSG (47 PPF, L-80, TMK) f/ 1487m to 1780m.

Daily Drilling Report
SPD19B-03
9/2/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
2,725.00	KCl-Polymer Mud	12.10	78	29.0	32.000	3.0
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
9.8	0.200	1.300	0.700			
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
12	14	2.0	76.0	22.0	58,000.000	1
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
13.000	21.000	28.000	2.6/97.4		1406.0	1167.0
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**
5278.0	40.0	0.0			40.01892	0.261

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.10	5.	300	2.0	998.0	35.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
Sea Command	Supply Boat	9/1/2014 15:30	9/2/2014 06:00	Delivered 01 Lift Cargo from Sahar-2. C/Off and departed for Aban-8.
Moje Darya	Supply Boat	9/2/2014 13:00	9/2/2014 14:30	Delivered DD6 Cargo from Kish & B/Loaded Cargo for Sahar1, Dep for Aban 8.

Mud Additives

Description	Consumed	Cum Rec	On Loc
Barite Bulk	8.0	249.0	129.0

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Barite BB	0.0	0.0	0.0
Cement G	0.0	0.0	179.0
Bentonite Bulk	0.0	0.0	8.0
Bentonite BB	0.0	0.0	0.0
Barite Bulk	8.0	0.0	129.0
Diesel Fuel	11.0	0.0	174.0
Potable Water	23.0	17.0	93.0
Drill Water	52.0	0.0	223.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
9	12 1/4	Varel	VM616PGUX-V2	6011971	PDC	M422	12/12/12/12/12/12/12/12/12
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
0.99	55.68	486,386.40	2,437.00	2,725.00	288.00	5.2	1-2-CT-N-X-I-PN-TD
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
750	810	1,650.0	2,300.0	7	40	125	157
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**
81.56	55.68	100.00	0.00	410	364	296	

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
3 jts 5 7/8" HWDP	5 7/8	4.000	27.83	231.39
7" Drilling Jar (COR-3022-AD)	7	2.938	5.85	203.56
16 jts 5 7/8" HWDP	5 7/8	4.000	149.23	197.71
X/O	7	2.813	0.79	48.48
1 jt 8 1/4" DC	8 1/4	2.810	9.46	47.69
8 1/2" Float Sub	8 1/2		0.79	38.23
8" NMDC	8	3.500	9.44	37.44
8" TM - Sub	8		2.03	28.00
8" NMDC	8	3.500	9.46	25.97
11 7/8" S. Stabilizer (COR3103AD)	11 7/8	2.813	2.16	16.51
8" PNMDC	8 1/16	3.500	4.03	14.35
9 5/8" Motor (AKO: 1.00° , Sleeve: 12 1/8")	9 5/8		9.95	10.32
12 1/4" PDC bit	12 1/4		0.37	0.37

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
4/8/2014	18 5/8" Shoe, 870.00mKB	Formation Integrity	870.00	843.25	400.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
400.0	8.0	400.00		11.48	1,650.4
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
8/21/2014	13 3/8" Shoe, 1,487.00mKB	Formation Integrity	1,495.00	1,427.35	1,200.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,200.0	7.7	1,200.00		14.03	3,413.7

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
S4		2,594.00	2,457.78
S3		2,622.00	2,483.90
S2		2,632.50	2,493.72
S1		2,675.70	2,534.06
Upper Kangan		2,703.00	

Daily Drilling Report
SPD19B-03
9/2/2014

General Remarks

Comment

>> Requirements: (MI MR#14)

>>> Sent:

** Moje Darya to SR1: (2 no 12 1/4'' Insert bit, CH04JMRSV) + (AMOS cementing: 6 sxs Retarder)

>>> Received:

** Sea Command f/ SR2: (2 no AL-Ghaith Dump valve for jam unit)

** Moje Darya f/ Kish: (HPOGC tools: 2 no 6 3/4'' Motor + 2 no 8 3/8'' Sleeve Stabilizer + 2 no 8 13/32'' Sleeve Stabilizer)