Daily Drilling Report
SPD19B-03
9/12/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
47.0	8 1/2"	192.00	72.83	31.70	102.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
9 5/8" Shoe, 2,720.80mKB	264,057.41		11,577,187.83		42.90
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
3,232.00	3,232.00	0.00			

Operations at Report Time
RIH Cut & Thread fishing assembly.

Operations Summary
RIH logging BHA to 3232m 8 1/2" section TD. Log up f/ 3232m to 2890m. Tool string got stuck logging up. Work on stuck logging tool, no success. Wait on PDK "Cut & Thread" fishing tools and specialist arrival.

Operations next 24hrs
RIH Cut & Thread Assy, catch the logging tool string, POOH to surface.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammadreza Asaie	Senior Drilling Sup.
Behnam Jahangiri	Night Drilling Sup.
Behzad Khalilmoghadam	Drilling Engineer
Ali Sahebnouri	Geologist
R. Kamalpour	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	8/23/2014	10/13/2014
BOP Test	9/4/2014	9/26/2014
Chemical Spill Drill	8/17/2014	10/17/2014
Fire Drill	8/23/2014	10/13/2014
H2S Drill	9/6/2014	10/7/2014
Heli Crash Drill	9/12/2014	11/12/2014
Medical Drill	7/26/2014	9/25/2014
MOB Drill	9/1/2014	11/1/2014
Pit Drill	9/10/2014	10/26/2014
Trip Drill	9/11/2014	11/1/2014

STOP Cards

Number of Reports: 30

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	03:00	3.00	8 1/2"	J	04	P	RIH logging BHA on wireline f/ 400m to 3232m 8 1/2" section TD. ** Repeat Log f/ 2850m to 2721m. ** While RIH at 3000m string weight dropped to 1500 lbs (Normal D/Weight 2300 lbs) . Pulled the string to 5500 lbs (Normal U/weight 4800 lbs). keep the tension for 10 min, no success. Increase tension to 6000 lbs, string got free.
03:00	04:30	1.50	8 1/2"	J	11	P	Start logging up f/ 3232 to 2890m. While logging up obs line tension increase f/ 4800 lbs to 5200 lbs and tool string stuck at 2890m.
04:30	08:30	4.00	8 1/2"	J	23	N	Work on stuck tool string as per PDK procedure by applying & releasing tension on the wireline cable. Pull the tool string to 5200 lbs. Keep the cable in tension. Slack off to 1500 lbs. No movement downwards. tool stuck up & downwards. Repeat the procedure by increasing the tension gradually to maximum 7000 lbs (Rope socket tension limit), no success.
08:30	00:00	15....	8 1/2"	J	24	N	(NPT for PDK) Wait on arrival of PDK "Cut & Thread" wireline fishing tools & specialist. Meanwhile work on stuck tool string up & down. >>> PDK tools & personnel arrived at the rig at 23:00 hrs.
00:00	00:00		8 1/2"				00:00-02:00 (NPT for PPL) Prepare & dress the, 6 3/8" OD 3-ball overshot. 02:00-06:00 (NPT for PPL) HPJSM. Transfer all the tools & equipment to rig floor. Apply overpull on cable, hold same with T-clamp. Set T-clamp in DP slips. Cut the cable. Connect rope socket and female connector to the fish side of wire then connect rope socket and male connecetor to the drum side of wire. M/U X/O (4 1/2 IF pin x 5 7/8 XT-57 box) and overshot to 5 7/8" DP stand. Re-arange the wire line sheaves. Pass the female connector through D.P. Connect the male & female connector subs & apply 3000 lbs tension. 05:30-06:00 (NPT for PPL) RIH Cut & Thread BHA on 5 7/8" DP to 60m.

Daily Drilling Report
SPD19B-03
9/12/2014

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
3,232.00	CaCo3/KCL/ Polymer	10.50	54	23.0	21.000	2.7
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
10.5	0.500	1.400	1.200			
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
5	7	0.0	87.0	13.0	33,000.000	1
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
6.000	8.000	11.000	0/100		750.0	2415.0
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**
7589.0	0.0	0.0			12.81472	0.423

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
1.00	5.	358	9.0	1,002.0	35.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
EP-HTN	Chopper			Pax in: 2 Pax out: 0
Marina 1	Supply Boat			Standby at Sahar-2 Anchorage.
Ahmed 6	Supply Boat			Delivered 01 Lift (Received from OSV Mouje Darya at Sahar-2. C/out Chopper Safety watch.Stby .
Moje Darya	Supply Boat			A/S Sahar-2.
NAUTICA TRADER	Supply Boat	9/13/2014 02:50	9/13/2014 03:40	Arrived f/ DD2 B/L 02 plts Mineral water for DD2 and departed to DD2 at 0340Hrs.

Mud Additives

Description	Consumed	Cum Rec	On Loc

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
4/8/2014	18 5/8" Shoe, 870.00mKB	Formation Integrity	870.00	843.25	400.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
400.0	8.0	400.00		11.48	1,650.4
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
8/21/2014	13 3/8" Shoe, 1,487.00mKB	Formation Integrity	1,495.00	1,427.35	1,200.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,200.0	7.7	1,200.00		14.03	3,413.7
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
9/5/2014	9 5/8" Shoe, 2,720.80mKB	Formation Integrity	2,728.00	2,583.00	1,540.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,540.0	5.7	1,540.00		14.00	6,162.4

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
K1		2,732.00	2,586.77
K2		2,851.80	2,696.55
K3		2,901.00	2,740.86
K4		3,029.50	2,856.03
Nar		3,198.50	3,007.23

Daily Drilling Report
SPD19B-03
9/12/2014

General Remarks

Comment

>> Requirements: (200 sxs Starch f/ MR #14) + (Companion flange 7 1/16" x 3" Weco + BPV H-type + Tubing hanger R/R tool + Tubing hanger pack-off R/R tool + Haskel pump)

>>> Sent:

** Nill

>>> Received:

** Moje Darya (via Ahmed 6) f/ Kish: (Mehran 20 sxs of Retarder-HT)