Daily Drilling Report
SPD19B-03
9/13/2014

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
48.0	8 1/2"	193.00	72.83	31.70	99.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
9 5/8" Shoe, 2,720.80mKB	264,057.41		11,841,245.24		43.90
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
3,232.00	3,232.00	0.00			

Operations at Report Time
Circ. on top of logging tool string.

Operations Summary
Prepare cut & thread assy. M/U fishing BHA. RIH "Cut & Thread" fishing assembly to 2439m on DP.

Operations next 24hrs
RIH Cut & Thread Assy. Catch the logging tool string. POOH to surface. Perform CBL/VDL/CCL wireline logging.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammadreza Asaie	Senior Drilling Sup.
Behnam Jahangiri	Night Drilling Sup.
Behzad Khalilmoghadam	Drilling Engineer
Ali Sahebnouri	Geologist
R. Kamalpour	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	8/23/2014	10/13/2014
BOP Test	9/4/2014	9/26/2014
Chemical Spill Drill	8/17/2014	10/17/2014
Fire Drill	8/23/2014	10/13/2014
H2S Drill	9/6/2014	10/7/2014
Heli Crash Drill	9/12/2014	11/12/2014
Medical Drill	7/26/2014	9/25/2014
MOB Drill	9/1/2014	11/1/2014
Pit Drill	9/10/2014	10/26/2014
Trip Drill	9/11/2014	11/1/2014

STOP Cards

Number of Reports: 36

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	02:00	2.00	8 1/2"	J	23	N	Prepare & dress the 6 3/8" 3-ball overshot.
02:00	05:30	3.50	8 1/2"	J	23	N	HPJSM. Transfer all the tools & equipment to rig floor. Apply overpull on cable, hold same with T-clamp. Set T-clamp in DP slips. Cut the cable. Connect rope socket and female connector to the fish side of wire then connect rope socket and male connector to the drum side of wire. M/U X/O (4 1/2 IF pin x 5 7/8 XT-57 box) and overshot to 5 7/8" DP stand. Re-arrange the wire line sheaves. Pass the male connector through D.P. Connect the male & female connector subs & apply 3000 lbs tension.
05:30	00:00	18....	8 1/2"	J	23	N	RIH "Cut & Thread" wireline fishing assembly on 5 7/8" DP to 2493m (Pass the male connector through DP every stand from monkey board). Meanwhile monitoring the well on trip tank. ** S/O cable on rig floor and check the cable condition very 30 std.
00:00	00:00		8 1/2"				14 Sep, 2014 00:00-04:00 Cont' RIH "Cut & Thread" fishing Assembly on 5 7/8" DP to 2872.5m. ** M/U last stand (top of fish expected at 2864.4m). Slowly approach the fish (SOW: 320 kips, PUW 435: kips). String Take weight at 2872.5m. obs no tension increase on cable while going down. P/U string 3m, obs no tension decrease. RIH back and string take weight up to 10 kips at same depth. Decided to circulate top of logging tool string clean. 04:00-05:00 . Set the slips on DP. Disconnect the male & female connectors.P/U 1m pup jt & pass the male connector, M/U same on last stand.Place the circ C-plate inside pup jt, land the female connector on same. disconnect male connector. 05:00-06:00 Connect TDS and Circ. w/ 400 gpm / 850-750 psi.

Daily Drilling Report

SPD19B-03

9/13/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
3,232.00	CaCo3/KCL/ Polymer	10.50	63	22.0	20.000	2.7
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
10.2	0.600	1.300	1.100			
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
6	8	0.0	87.0	13.0	33,000.000	1
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
6.000	8.000	10.000	0/100		750.0	2415.0
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**
7589.0	0.0	0.0			17.10715	0.357

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.50	5.	344	5.0	1,000.0	35.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
Forte	Supply Boat	9/13/2014 22:50		Transferred FO-20Mt to Hani.Stby at DD6 location to subside strong current.
Moje Darya	Supply Boat	9/13/2014 22:25	9/13/2014 22:50	Arrived f/SR2, Embarked 01pax and b/loaded cargo f/SR2.
Ahmed 6	Supply Boat			C/Out Chopper Safety watch, transferred FO-10Mt to Hani.Standby at Anchorage.
Marina 1	Supply Boat			Standby at Sahar-2 Anchorage.
Hani	Supply Boat	9/13/2014 15:50	9/13/2014 16:15	Arrived f/ Kish. Delivered all Casing Running Tools by snatch, C/Off and departed for Sahar-2.

Mud Additives

Description	Consumed	Cum Rec	On Loc

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Potable Water	24.0	13.0	144.0
Cement G	0.0	0.0	92.0
Diesel Fuel	9.0	0.0	117.0
Drill Water	10.0	0.0	274.0
Barite BB	0.0	0.0	0.0
Barite Bulk	0.0	0.0	129.0
Bentonite Bulk	0.0	0.0	8.0
Bentonite BB	0.0	0.0	0.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
12							
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
	0.00						-------
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
X/O	7	2.813	0.76	2.05
6 3/8" 3-ball overshot	6 3/8	3.625	1.29	1.29

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
4/8/2014	18 5/8" Shoe, 870.00mKB	Formation Integrity	870.00	843.25	400.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
400.0	8.0	400.00		11.48	1,650.4
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
8/21/2014	13 3/8" Shoe, 1,487.00mKB	Formation Integrity	1,495.00	1,427.35	1,200.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,200.0	7.7	1,200.00		14.03	3,413.7
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
9/5/2014	9 5/8" Shoe, 2,720.80mKB	Formation Integrity	2,728.00	2,583.00	1,540.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,540.0	5.7	1,540.00		14.00	6,162.4

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
K1		2,732.00	2,586.77
K2		2,851.80	2,696.55
K3		2,901.00	2,740.86
K4		3,029.50	2,856.03
Nar		3,198.50	3,007.23

Daily Drilling Report
SPD19B-03
9/13/2014

General Remarks

Comment

>> Requirements: (Companion flange 7 1/16" x 3" Weco + BPV H-type + Tubing hanger R/R tool + Tubing hanger pack-off R/R tool + Haskel pump)

>>> Sent:

** Moje Darya to SR2: (Mehran 4" butterfly valve & 4" Tee L/P) + (PDK Basket containing 2 x CCL + 2 x Telemetry/GR + 2 x BHC SONIC + 6 x GEMCO Centralizer)

>>> Received:

** Hani f/ Kish: (Alghaith 1 x Power Unit + 2 x 200 T FMS + 1 x Spider Elev. for CRA material + 2 x Strap wrench + 1 x Tool Box)