Daily Drilling Report
SPD19B-03
9/14/2014

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
49.0	8 1/2"	194.00	72.83	31.70	99.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
9 5/8" Shoe, 2,720.80mKB	264,057.41		11,908,182.40		44.90
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
3,232.00	3,232.00	0.00			

Operations at Report Time
POOH fishing BHA on DP @ 1550m.

Operations Summary
RIH "Cut & Thread" fishing Assembly on 5 7/8" DP to 2872.5m. Circ. w/ 400 gpm / 850-750 psi. Catch the fish. POOH f/ 2872.5m to 2681m as per PDK "Reverse Cut & Thread" procedure. Attempt to disconnect the cable at cable connector, no success. POOH f/ 2681m to 2330m.

Operations next 24hrs
Cont' POOH to surface. Perform CBL/VDL/CCL logging. Perform condition trip.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammadreza Asaie	Senior Drilling Sup.
Behnam Jahangiri	Night Drilling Sup.
Behzad Khalilmoghadam	Drilling Engineer
Ali Sahebnouri	Geologist
R. Kamalpour	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	8/23/2014	10/13/2014
BOP Test	9/4/2014	9/26/2014
Chemical Spill Drill	8/17/2014	10/17/2014
Fire Drill	8/23/2014	10/13/2014
H2S Drill	9/6/2014	10/7/2014
Heli Crash Drill	9/12/2014	11/12/2014
Medical Drill	9/14/2014	11/14/2014
MOB Drill	9/1/2014	11/1/2014
Pit Drill	9/10/2014	10/26/2014
Trip Drill	9/11/2014	11/1/2014

STOP Cards

Number of Reports: 33

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	04:00	4.00	8 1/2"	J	13	N	Cont' RIH "Cut & Thread" fishing Assembly on 5 7/8" DP to 2872.5m. ** M/U last stand (top of fish expected at 2864.4m). Slowly approach the fish (SOW: 320 kips, PUW 435: kips). String Take weight at 2872.5m. obs no tension increase on cable while going down. P/U string 3m, obs no tension decrease. RIH back and string take weight up to 10 kips at same depth. Decided to circulate top of logging tool string clean.
04:00	05:00	1.00	8 1/2"	J	13	N	Set the slips on DP. Disconnect the male & female connectors. P/U 1m pup jt & pass the male connector, M/U same on last stand. Place the circ C-plate inside pup jt, land the female connector on same. disconnect male connector.
05:00	06:00	1.00	8 1/2"	J	13	N	Connect TDS and Circ. w/ 400 gpm / 850-750 psi.
06:00	07:00	1.00	8 1/2"	J	13	N	Disconnect TDS. Connect the male & female connector. Retrieve the Circ. C-Plate. L/D pup jt. P/U 1# single jt 5 7/8" DP, pass the male connector through same & M/U to last stand.
07:00	08:30	1.50	8 1/2"	J	13	N	P/U the string on elevator slowly f/ 2872.5m to 2853m. Tension on cable gradually dropped f/ 3200 lbs to 1400 lbs while picking up the string. Applied 5000 lbs tension on wireline cable by hauling in the cable on wireline drum. Confirmed fish engaged with overshot.
08:30	12:00	3.50	8 1/2"	J	13	N	POOH f/ 2853m to 2681m as per PDK "Reverse Cut & Thread" procedure. >> B/O every stand. Install T-Clamp on cable inside DP. S/O cable Wt. on T-Clamp & cut the cable at top of same. Pull the cable out of stand f/ drum side. Cut the excess cable below the female connector. Re-attach the female connector to fish side cable on top of T-clamp. Connect male & female connectors. Apply tension on cable to lift the T-Clamp. Un-install T-Clamp. P/U the next stand on elevator. meanwhile reeve in the cable on drum to prevent cable slacking. Repeat same for every stand.
12:00	14:00	2.00	8 1/2"	J	13	N	Try to break the cable at rope socket (expected weak-point breaking tension: 8 kips). Install the T-clamp on cable. Secure the excess cable top of T-clamp to the elevator. P/U the cable to max. TDS height (3 kips tension applied to cable). Open the T-clamp, install same further down on the cable. Secure the excess cable to elevator, P/U same on elevator up to max block height (7 kips tension applied to cable). Attempt same applying 10 kips on cable, No success. >> The operations above executed considering 6 kips difference in hook load due to TDS hydraulic hoses and cables at max. & min. TDS height.

Daily Drilling Report
SPD19B-03
9/14/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
14:00	15:00	1.00	8 1/2"	J	13	N	Try to break rope socket by reciprocating cable with the elevator keeping the tension between 6 to 10 kips, no success. >> Keep cable in 10 kips tension for 10 min, no success.
15:00	00:00	9.00	8 1/2"	J	13	N	POOH f/ 2681m to 2330m with "Reverse Cut & Thread" method. >> The T-clamp requested f/ SR2 received at 22:00 hrs. >> f/ 23:00 Start POOH using 2# T-clamps as per procedure below: 1) Install T-clamp on cable 2) P/U full stand on elevator 3) B/O the stand & P/U same 4) Install another clamp on cable 5) slack off cable wt. on clamp 6) cut cable above clamp 7) Derrickman to put the top clamp on TDS elevator and remove the cut cable f/ stand 8) repeat same for next stand
00:00	00:00		8 1/2"				15 Sep, 2014 00:00-06:00 Cont' POOH fishing BHA f/ 2330m to 1580m.

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
3,232.00	CaCo3/KCL/ Polymer	10.50	63	22.0	20.000	2.7
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
10.2	0.600	1.300	1.100			
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
6	8	0.0	87.0	13.0	33,000.000	1
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
6.000	8.000	10.000	0/100		750.0	2415.0
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**
7589.0	0.0	0.0			17.10715	0.357

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.50	5.	330	11.0	999.5	35.6

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
Swisco Supllier	Supply Boat	9/14/2014 22:05		Arrived f/ Sharjah, receiving Mud for Sahar-1 and transferring FW and FO. C/off due to bax wx
Ahmed 6	Supply Boat	9/14/2014 16:45	9/14/2014 17:15	Received 04 Lifts of Mud Acid Chemicals by snatch, C/Off and departed for Sahar-1.
Moje Darya	Supply Boat	9/14/2014 17:40	9/15/2014 00:20	Dep to Sahar-1 at 1740hrs f/ Sahar2. Arrived back at 0020 and stand by at Sahar 2.
Forte	Supply Boat	9/14/2014 05:45	9/14/2014 10:45	A/S DD6, Delivered 40 MT FO, Delivered Cargo and Received Kish/Sharjah b/ls. C/Off from Rig and depa
Hani	Supply Boat	9/15/2014 21:30	9/15/2014 22:00	Arrived from Sahar 2 , off loaded cargo f/Sahar2 . Dep for Sahar2

Mud Additives

Description	Consumed	Cum Rec	On Loc

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Potable Water	21.0	18.0	141.0
Diesel Fuel	9.0	40.0	148.0
Barite Bulk	0.0	0.0	129.0
Cement G	0.0	0.0	92.0
Bentonite Bulk	0.0	0.0	8.0
Bentonite BB	0.0	0.0	0.0
Barite BB	0.0	0.0	0.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
12							
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
	0.00						-------
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
X/O	7	2.813	0.76	2.05

Daily Drilling Report
SPD19B-03
9/14/2014

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
6 3/8" 3-ball overshot	6 3/8	3.625	1.29	1.29

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
4/8/2014	18 5/8" Shoe, 870.00mKB	Formation Integrity	870.00	843.25	400.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
400.0	8.0	400.00		11.48	1,650.4
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
8/21/2014	13 3/8" Shoe, 1,487.00mKB	Formation Integrity	1,495.00	1,427.35	1,200.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,200.0	7.7	1,200.00		14.03	3,413.7
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
9/5/2014	9 5/8" Shoe, 2,720.80mKB	Formation Integrity	2,728.00	2,583.00	1,540.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,540.0	5.7	1,540.00		14.00	6,162.4

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
K1		2,732.00	2,586.77
K2		2,851.80	2,696.55
K3		2,901.00	2,740.86
K4		3,029.50	2,856.03
Nar		3,198.50	3,007.23

General Remarks

Comment

>> Requirements:
Urgent requirement: 1ea Printer.
(Companion flange 7 1/16" x 3" Weco + BPV H-type + Tubing hanger R/R tool + Tubing hanger pack-off R/R tool + Haskel pump)

>>> Sent:

** Ahmed 6 to SR1: (Mehran Mud Acid Chemicals)

** Forte to Kish: (Garbage) + (ABAN 2 x empty food containers) + (Alghaith 1 x manual casing slips + 4 x 7" thread protectors + 1 x hydraulic power unit)

>>> Received:

** Hani f/ SR2: (PDK T-Clamp)

** Forte f/ Kish: (40 MT FO)