Daily Drilling Report
SPD19B-03
9/15/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
50.0	8 1/2"	195.00	72.83	31.70	99.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
9 5/8" Shoe, 2,720.80mKB	264,057.41	3,093.93	12,172,239.81		45.90
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
3,232.00	3,232.00	0.00			

Operations at Report Time
CBU @ 9 5/8" CSG shoe.

Operations Summary
POOH fishing BHA f/ 2330m to Surface with "Reverse Cut & Thread" method. B/O & L/D logging tool string, disengage overshot from the fish, R/D PDK tools & equipments. RIH rotary conditioning BHA #13 to 736m.

Operations next 24hrs
RIH BHA#13 to BTM. Sweep the hole. Pump out of the hole to 300m inside shoe. POOH to surface. Perform CBL/VDL/CCL wireline logging.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammadreza Asaie	Senior Drilling Sup.
Behnam Jahangiri	Night Drilling Sup.
Behzad Khalilmoghadam	Drilling Engineer
Ali Sahebnouri	Geologist
R. Kamalpour	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	8/23/2014	10/13/2014
BOP Test	9/4/2014	9/26/2014
Chemical Spill Drill	8/17/2014	10/17/2014
Fire Drill	8/23/2014	10/13/2014
H2S Drill	9/6/2014	10/7/2014
Heli Crash Drill	9/12/2014	11/12/2014
Medical Drill	9/14/2014	11/14/2014
MOB Drill	9/1/2014	11/1/2014
Pit Drill	9/10/2014	10/26/2014
Trip Drill	9/11/2014	11/1/2014

STOP Cards

Number of Reports: 27

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	17:30	17....	8 1/2"	J	13	N	POOH fishing BHA f/ 2330m to surface with 'reverse cut & Thread" method. >> Perform tool connectivity test every 20 Std out of hole. >> While POOH @ 132m tension on cable suddenly lost, pul the cable out of string, obs rop socket disconnected from logging tool string.
17:30	19:00	1.50	8 1/2"	J	13	N	HPJSM. POOH logging BHA. B/O and L/D logging tool string components (Telemetry + Resistivity + Density + Neutron + Orientation + SGR) Unload and secure radioactive source . Release 3-ball PDK overshot f/ fish. . B/O PDK overshot, x-over & L/D one 5 7/8" DP joint. >> MSFL tool caliper & pad, OK. >> Neutron tool decentralizer & PE density tool caliper arm, OK. >> No evidence of Clay & Marl on the body of tool string.
19:00	20:00	1.00	8 1/2"	J	20	N	R/down PDK sheaves f/ Crown and V-door . Install TDS tool joint breaker. R/down PDK tools and equipments.
20:00	22:00	2.00	8 1/2"	D	04	P	P/U & M/U 8 1/2" rotary conditioning BHA#13 consisting of items below and RIH to 233m 1) Used 8 1/2" Varel Insert bit (Type: CH18MRS, IADC: 447, SN: 255969, w/ 3 x 18/32" nozzles) 2) 6 3/4" Bit sub with float valve inside 3) 7 7/8" Stab. 4) 3 jts 7" DC 5) X/O 6) 6 Stds 5 7/8" HWDP 7) 7" drilling jar 8) 1 Std 57/8" HWDP
22:00	00:00	2.00	8 1/2"	D	04	P	RIH rotary conditioning BHA#13 on 5 7/8" DP f/ 233m to 736m, monitoring the well on trip tank.
00:00	00:00		8 1/2"				16 Sep, 2014 00:00-05:30 Cont' RIH rotary BHA#13 on 5 7/8" DP f/ 736m to 2708m (inside 9 5/8" CSG shoe). 05:30-06:00 CBU with 500-700 gpm, 1250-2200 psi.

Daily Drilling Report
SPD19B-03
9/15/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
3,232.00	CaCo3/KCL/ Polymer	10.50	64	23.0	20.000	2.7
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
10.0	0.400	1.300	1.100			
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
6	8	0.0	87.0	13.0	33,000.000	1
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
6.000	8.000	10.000	0/100		1013.0	2010.0
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**
7840.0	40.0	0.0			16.07565	0.396

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.30	9.	287	4.0	1,000.0	34.5

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
Ahmed 6	Supply Boat	9/15/2014 16:30		offloaded 01lift cargo. Received 40 MT FO f/Swissco Supplier. Stby at anchorage.
Swisco Supplier	Supply Boat		9/15/2014 17:00	Rec. 470 BBLs Mud, Trans. 100 MT FW, 50 MT FO to DD6. Dep. To SR1
Navis King	Supply Boat			At Sahar 2
Moje Darya	Supply Boat	9/15/2014 15:20	9/15/2014 18:30	Received cargo for Kish & ABAN8. Departed to ABAN8.
Hani	Supply Boat		9/15/2014 19:00	Received 40 MT FO f/ Swissco Supplier. Departed to Aban-8.

Mud Additives

Description	Consumed	Cum Rec	On Loc
CaCo3-F BB	6.0	174.0	53.0
Caustic Soda 2014	5.0	500.0	278.0
KCL	1.0	52.0	17.0
Pac-LV	5.0	521.0	64.0
Starch	20.0	1,600.0	335.0
Soda Ash 25 Kg	5.0	750.0	263.0

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Potable Water	20.0	20.0	141.0
Drill Water	6.0	100.0	368.0
Cement G	0.0	0.0	92.0
Bentonite Bulk	0.0	0.0	8.0
Bentonite BB	0.0	0.0	0.0
Diesel Fuel	7.0	50.0	191.0
Barite BB	0.0	0.0	0.0
Barite Bulk	0.0	0.0	129.0

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
13	8 1/2	Varel	CH18MRS	255969	Insert	447	18/18/18
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
0.75	0.00						-------
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
3 jts 5 7/8" HWPD	5 7/8	4.000	27.89	233.85
7" Drilling Jar (COR-3021AD)	7	2.938	5.80	205.96
18 jts 5 7/8" HWDP	5 7/8	4.000	167.64	200.16
X/O	7	2.813	0.85	32.52
3 jts 7" DC	7	2.813	28.44	31.67
7 7/8" Stabilizer (COR-2934AD)	7 7/8	2.813	2.03	3.23
Bit Sub (w/ float valve)	6 3/4		0.95	1.20
8 1/2" insert bit	8 1/2		0.25	0.25

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
4/8/2014	18 5/8" Shoe, 870.00mKB	Formation Integrity	870.00	843.25	400.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
400.0	8.0	400.00		11.48	1,650.4
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
8/21/2014	13 3/8" Shoe, 1,487.00mKB	Formation Integrity	1,495.00	1,427.35	1,200.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,200.0	7.7	1,200.00		14.03	3,413.7

Daily Drilling Report
SPD19B-03
9/15/2014

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
9/5/2014	9 5/8" Shoe, 2,720.80mKB	Formation Integrity	2,728.00	2,583.00	1,540.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,540.0	5.7	1,540.00		14.00	6,162.4

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
K1		2,732.00	2,586.77
K2		2,851.80	2,696.55
K3		2,901.00	2,740.86
K4		3,029.50	2,856.03
Nar		3,198.50	3,007.23

General Remarks

Comment

>> Requirements:
Urgent requirement: 1ea Printer.

(Companion flange 7 1/16" x 3" Weco + Tubing hanger R/R tool + Tubing hanger pack-off R/R tool)

>>> Sent:

** Swisco Supplier to Sahar1: (470 bbl 13 ppg kcl/pol./gly mud)

** Moje Darya to ABAN8: (HPOGC 2 x MWD batteris w/ harness) + (1 x printer) + (CTR 1 x redress kit)
>> Printer & CTR kit to be transferred to mataf pride at ABAN8 Loc. for Kish

>>> Received:

** Ahmed 6 f/ SR2: (Haskel test pump with chart recorder + BPV + Companion flange 2 1/16" 6500 psi FLG x 2" Weco FLG 1502 Female sub + Torque wrench + R/R tool for HT BPV & TTP) + (Alghaith dice for 7" CRA tubular)

** Swisco Supplier f/ Sharjah: (50 MT FO) + (100 MT FW)