Daily Drilling Report
SPD19B-03
9/16/2014

Well Data

Well Name	Operator	Field Name	Well Type 1	Rig	Code
SPD19B-03	Petropars Ltd.	South Pars Gas Field	Development	Deep Driller, DD6	SP19-3B-01-DL-FOR-0...
Report Number	**Hole Section**	**Days LTI (days)**	**Water Depth (m)**	**Original KB Elevation (m)**	**Head Count**
51.0	8 1/2"	196.00	72.83	31.70	101.0
Last Cas	**Daily Cost Total**	**Daily Mud Cost**	**Cum Cost To Date**	**AFE Number**	**Cum Time Log Days (days)**
9 5/8" Shoe, 2,720.80mKB	264,057.41	4,778.40	12,311,084.03		46.90
Depth Start (mKB)	**Depth End (mKB)**	**Depth End (TVD) (mKB)**	**Depth Progress (m)**	**Drilling Hours (hrs)**	**Average ROP (m/hr)**
3,232.00	3,232.00	0.00			

Operations at Report Time
R/D wireline tools & equipment.

Operations Summary
RIH 8 1/2" conditioning BHA#13 f/736m to 2721m (9 5/8" CSG shoe). CBU @ 9 5/8" CSG shoe. RIH to BTM at 3232m. Sweep the hole. Pump out of the hole f/3232m to 2440m (300 m inside 9 5/8" CSG). Meanwhile, spot 140 bbls hi-vis pill in open hole interval. Normal POOH f/ 2440m to surface. R/U PDK logging tools & equipment.

Operations next 24hrs
Perform CBL/VDL/CCL/GR wireline logging. RIH 7" liner.

Supervisors Contact

Job Contact	Position
Mojtaba Parvaresh	Drilling Supt.
Mohammadreza Asaie	Senior Drilling Sup.
Behnam Jahangiri	Night Drilling Sup.
Behzad Khalilmoghadam	Drilling Engineer
Ali Sahebnouri	Geologist
R. Kamalpour	POGC Rep.

HSE Data

Type	Last Date	Next Date
Abandon Drill	8/23/2014	10/13/2014
BOP Test	9/4/2014	9/26/2014
Chemical Spill Drill	8/17/2014	10/17/2014
Fire Drill	8/23/2014	10/13/2014
H2S Drill	9/6/2014	10/7/2014
Heli Crash Drill	9/12/2014	11/12/2014
Medical Drill	9/14/2014	11/14/2014
MOB Drill	9/1/2014	11/1/2014
Pit Drill	9/16/2014	11/1/2014
Trip Drill	9/16/2014	11/6/2014

STOP Cards

Number of Reports: 34

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	05:30	5.50	8 1/2"	D	04	P	RIH rotary conditioning BHA#13 on 5 7/8" DP f/ 736m to 2721m (9 5/8" CSG shoe). ** Fill up string every 15 stds.
05:30	06:30	1.00	8 1/2"	D	07	P	CBU with 500-700 gpm/ 1250-2200 psi.
06:30	10:00	3.50	8 1/2"	D	04	P	Cont' RIH on elevator f/ 2721m to 3134m in good hole condition. W & R/D f/ 3134 to bottom (3232m) w/ 450 gpm/ 1400 psi/ 30 rpm. ** Max Gas: 6.7 %
10:00	11:00	1.00	8 1/2"	D	07	P	Sweep the hole by pumping 30 bbl Lo-Vis + 30 bbl Hi-Vis tandem pill. Circulate out w/ 600 gpm / 1800-2000 psi / 20 rpm. Meanwhile reciprocate string. Confirm the shakers are clean.
11:00	18:00	7.00	8 1/2"	D	09	P	Pump 140 bbl Hi-Vis pill and displace it to reach the bit w/ 500 gpm/ 1500 psi. Start pumping out of the hole by B/Reaming with 50 gpm/ 15 rpm f/ 3232m to 2721m 9 5/8" CSG shoe (Displace 7 bbl Hi-Vis pill out of the bit per stand). Cont' Pumping out of the hole with 350 gpm / 650 psi f/ 2720m to 2440m.
18:00	23:30	5.50	8 1/2"	D	04	P	Flow check, well static. Normal POOH conditioning BHA#13 f/ 2440m to surface. L/D 7" Jar, R/B HWDPs, 7" DCs. B/O Bit, B.sub, X/O, 7 7/8" Stab.
23:30	00:00	0.50	8 1/2"	J	01	P	HPJSM. R/U PDK wireline logging sheaves.

Daily Drilling Report
SPD19B-03
9/16/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Operations Summary

Start Time	End Time	Dur (hrs)	Phase	Code 1	Code 2	Time P-N-T	Comment
00:00	00:00		8 1/2"				17 Sep, 2014 00:00-00:30 P/U and M/U wireline logging BHA (CBL/VDL/CCL/GR) as per below, RIH to 8.11m. (Total Weight: 487 lbs, Tools Max OD: 3.39" , Total Length: 8.11m) Items: Length: Cable Head 0.82m Telemetry 1.553m CCL 1.278m Digital Sonic (CBL) 4.41m Bull Plug 0.045m 00:30-02:00 RIH logging BHA on wireline to 9 5/8'' CSG shoe. ** Repeat Log f/ 2705m to 2645m. 02:00-05:00 log up f/ 2720.8m (9 5/8'' CSG shoe) to surface. 05:00-06:00 B/O & L/D Logging BHA part by part. R/D wireline sheaves.

Mud Information

Depth (mKB)	Type	Density (lb/gal)	Funnel Viscosity (s/qt)	PV Calc (cp)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
3,232.00	CaCo3/KCL/ Polymer	10.50	53	23.0	21.000	2.7
pH	**Pf (mL/mL)**	**Mf (mL/mL)**	**Pm (mL/mL)**	**Sand (%)**	**Low Gravity Solids (%)**	**High Gravity Solids (%)**
10.5	0.500	1.600	1.450			
Vis 3rpm	**Vis 6rpm**	**Percent Oil (%)**	**Percent Water (%)**	**Solids (%)**	**Chlorides (mg/L)**	**Filter Cake (/32")**
6	8	0.0	87.0	13.0	33,000.000	1
Gel 10 sec (lbf/100ft²)	**Gel 10 min (lbf/100ft²)**	**Gel 30 min (lbf/100ft²)**	**Oil Water Ratio**	**T (fl) (°C)**	**Active Mud Volume (bbl)**	**Reserve Mud Volume (bbl)**
6.000	8.000	10.000	0/100	54.0	861.0	1940.0
Cum Mud Added (bbl)	**Mud Lost to Surface (bbl)**	**Mud Lost to Hole (bbl)**	**Avg Background Gas (%)**	**Avg Drill Gas (%)**	**K**	**n**
7847.0	52.0	0.0			16.74049	0.371

Marine Conditions

Swell Height (m)	Visibility (km)	Wind Direction (°)	Wind Speed (knots)	Barometric Pressure (mmHg)	Temperature - High (°C)
0.20	8.	299	2.0	1,000.0	33.0

Support Vessels

Vessel Name	Type	Arrival Date	Depart	Note
Ahmed 6	Supply Boat	9/16/2014 22:25		Arrived from ABZ-1200, Dis-embarked 03pax by snatch and departed to anchorage. Stby.
Sea Command	Supply Boat	9/16/2014 13:20	9/16/2014 13:35	Delivered 01 Lift basket, departed for Aban-8 at 1335 Hrs
Navis King	Supply Boat			A/s Sahar 2.
Moje Darya	Supply Boat	9/16/2014 04:00	9/16/2014 04:10	Arrived from Aban8. Disembarked 02pax by snatch. Dep for Sahar2
Hani	Supply Boat	9/16/2014 19:50	9/16/2014 20:00	Embarked 03pax(PDK) for onward delivery to CB Mataf Pride for Kish at SR2 loc.ation

Mud Additives

Description	Consumed	Cum Rec	On Loc
Conqor 202	1.0	4.0	3.0
Duo-Tec	5.0	185.0	98.0
MI-Cide	8.0	47.0	23.0
PTS (Temp. Stabilizer)	2.0	19.0	10.0
Soda Ash 25 Kg	25.0	750.0	238.0

Bulk Amounts

Supply Item Description	Consumed	Received	Cum On Loc
Potable Water	20.0	20.0	141.0
Drill Water	8.0		360.0
Diesel Fuel	7.0	0.0	184.0
Barite Bulk	0.0	0.0	129.0
Cement G	0.0	0.0	92.0
Bentonite Bulk	0.0	0.0	8.0
Bentonite BB	0.0	0.0	0.0
Barite BB	0.0	0.0	0.0

Daily Drilling Report
SPD19B-03
9/16/2014

PETROPARS Oil & Gas Developer

N.I.O.C. Pars Oil & Gas Company

Bit/BHA Information

BHA No.	Size (in)	Make	Model	Serial Number	Bit Type	IADC Codes	Nozzles (/32")
13	8 1/2	Varel	CH18MRS	255969	Insert	447	18/18/18
TFA (in²)	**Drilling Time (hrs)**	**Bit Revs**	**Depth In (mKB)**	**Depth Out (mKB)**	**Depth Drilled (m)**	**BHA ROP (m/hr)**	**IADC Bit Dull**
0.75	0.00						-------
Flow Rate (min) (gpm)	**Flow Rate (max) (gpm)**	**SPP (min) (psi)**	**SPP (max) (psi)**	**WOB (min) (1000lbf)**	**WOB (max) (1000lbf)**	**RPM (min) (rpm)**	**RPM (max) (rpm)**
Circulating Time (hrs)	**Rotating Time (hrs)**	**% Rotating Time (%)**	**% Sliding Time (%)**	**PU HL (max) (1000lbf)**	**Rot HL (max) (1000lbf)**	**SO HL (min) (1000lbf)**	**String Wt (1000lbf)**
4.33							

Drilling Parameters

Depth Start (mKB)	Depth End (mKB)	Drilling Time (hrs)	Drilling Torque	Flow Rate (gpm)	RPM (rpm)	SPP (psi)	WOB (1000lbf)	Drill Str Wt (1000lbf)

Drill String Components

Item Description	OD (in)	ID (in)	Len (m)	Cum Len (m)
3 jts 5 7/8" HWPD	5 7/8	4.000	27.89	233.85
7" Drilling Jar (COR-3021AD)	7	2.938	5.80	205.96
18 jts 5 7/8" HWDP	5 7/8	4.000	167.64	200.16
X/O	7	2.813	0.85	32.52
3 jts 7" DC	7	2.813	28.44	31.67
7 7/8" Stabilizer (COR-2934AD)	7 7/8	2.813	2.03	3.23
Bit Sub (w/ float valve)	6 3/4		0.95	1.20
8 1/2" insert bit	8 1/2		0.25	0.25

Well Control

No.	Depth (mKB)	Stroke (in)	Strokes (spm)	Pres (psi)	Eff (%)	Q (gpm)

Test Date	Last Casing String Run	Test Type	Depth (mKB)	TVD (mKB)	Applied Surface Pressure (psi)
4/8/2014	18 5/8" Shoe, 870.00mKB	Formation Integrity	870.00	843.25	400.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
400.0	8.0	400.00		11.48	1,650.4
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
8/21/2014	13 3/8" Shoe, 1,487.00mKB	Formation Integrity	1,495.00	1,427.35	1,200.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,200.0	7.7	1,200.00		14.03	3,413.7
Test Date	**Last Casing String Run**	**Test Type**	**Depth (mKB)**	**TVD (mKB)**	**Applied Surface Pressure (psi)**
9/5/2014	9 5/8" Shoe, 2,720.80mKB	Formation Integrity	2,728.00	2,583.00	1,540.0
Applied Surface Pressure (psi)	**Volume Pumped (bbl)**	**Current MAASP**	**Kick Tolerance**	**Dens Fluid (lb/gal)**	**Leak Off Pressure (psi)**
1,540.0	5.7	1,540.00		14.00	6,162.4

Geology Information

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)
K1		2,732.00	2,586.77
K2		2,851.80	2,696.55
K3		2,901.00	2,740.86
K4		3,029.50	2,856.03
Nar		3,198.50	3,007.23

General Remarks

Comment

>> Requirements:
Urgent requirement: 1ea Printer.

(Companion flange 7 1/16" x 3" Weco + Tubing hanger R/R tool + Tubing hanger pack-off R/R tool)

>>> Sent:

** Nil

>>> Received:

Sea Command f/ Kish: (PDK metal tool box containing: Pin & Boot + WD40 + Tunner600 + Sil. grease + Cable head + Glove)

Hani f/ SR2: Dies for 7" CRA power tong.